Mayor & Township Committee Township of Millstone 470 Stagecoach Road Millstone Township, NJ 08510

> Re: October Engineering Status Report Our file: MS 09-01

Dear Mayor & Committee Members:

The following is the status of the remaining and proposed projects for your use and comments.

1. 2008 Road Program

- a. A contract in the amount of \$192,000 was awarded to Defino Construction Co. of Cliffwood Beach on October 15, 2008.
- b. The project was completed in the summer of 2009, however it remained open because we added three drainage repairs on Forman Road and Algonquin Terrace.
- c. The additional drainage work is schedule to be completed within 2 weeks.

2. Baird Road Improvements (Phase 2) from Stillhouse Road to Woodville Road (TTF FY 2009).

- a. This project was approved for a \$190,000 grant form NJDOT.
- b. A contract in the amount of \$195,177.26 was awarded to Meco, Inc. on September 16, 2009.
- c. The work is scheduled to commence on or about October 19, 2009 and should be completed by Thanksgiving.

3. Conover Road Improvements (Phase I) from Baird Road to David Court (TTF FY 2010)

a. This project was approved for a \$140,000 grant from NJDOT.

b. The construction will be planned for Summer of 2010.

4. Truck Washing Facility at the Public Works Yard

- a. Municipal truck washing is mandated by NJDEP pursuant to the new stormwater management pollution control.
- b. We are proposing a 50'x100' pole barn which will house the truck washing unit that recycles 100% of the water.
- c. Plans and specifications are being prepared.

5. Solar Panels

- a. The Township has received three (3) rebate grants totaling \$241,125.00 for installation of solar panels at the Municipal Building, Public Works and Wagner Park.
- b. We are studying the feasibility of these buildings to accept the panels.

Should you have any questions regarding this matter, please contact my office.

Very truly yours,

LEON S. AVAKIAN, INC.

Matt Shafai, P.E.

Matt Shafai, P.E. Township Engineer

MS:jmw

c: James Pickering, Township Administrator ms\status1009